First & final

EE/Elec/42/WO/28/2013-14 Date: 3/3/2014.

SBR No. 27/1H-15
DATED 26-8-14

M.A.R. 57 (Rule 116)

Measurement Book

121881

Serial No.....

No. A/10

T/C

Name of work.. Providing ~~Street Light~~ fitting ~~Automatic Timer~~ From ..... To Control wire, Poles etc,

Name of Contractor of nature of Agency and other Electrical works in Ward No-of Thanisandra

Date of commencement of work..... ~~M/s Electrical Contractors~~ M/s KRIDL

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1.	Supplying high pressure Sodium Vapour ~~Street~~ Light fitting die cast aluminium housing for control gear finished Stove Enamel gray glassy white canopy ~~extend~~ with a pair of anodized aluminium reflector ~~with~~ toughened flat glass. Gasket lining for dirt ~~insect~~ Resistance duly wired with porcelain holder copper choke, ignitor & HPF condenser including a Sodium Vapour lamp 11.250 watts (as Group A)						
		498 nos				6150.00	30,62,700.00
2.	Supplying and fixing mm dia class A G.I pipe bracket upto 2 mtrs long ~~in thin bracket~~ bent at suitable angle and fixing 1x40/2x40 on wall ~~or~~ RCC pole/wall						

E.E. (Electricals)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P-0190 work Sanctioned by Hon Mayor.

ರೂ: H992886=00 ಅಂದಾಜ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ: H2.60.925=00 ಬೆಲೆ ವಿನಿಯೋಜಿಸಲಾಗಿದೆ

ರೂ: 7.31.961=00 ಮೊತ್ತಕ್ಕೆ ಕೆಲಸ ಮಾಡಿಸಲಾಗಿದೆ

EE/ELE/Y/BR.No. 27/14-15

MEASUREMENT BOOK

Dt. 27-8-14.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
						Bill = H992886=00	
	H 21, 1st Main. 1st Cross Annapurneshwari Layout Thanisandra GE/06/TC282/AJL/1C/01/S	50	H 72, 2nd Main Annapurneshwari Layout Thanisandra GE/06/TC282/AJL/2M/16/S			IT 2.0% VAT 4% FSD 7.5% LWC 1% CBFO 1%	99858=00 1,99,715=00 3,74,466=00 49,929=00 H993=00 3,000=00 7,31,961=00 H2.60.925=00
17.	Supplying 100 amps rated 3φ with neutral bus bar using Fiber coated electrolytic aluminium strips covered with heat Sinkable Colored PVC sleeve, mounted on FRP insulator which are mounted on powder coated 60x6mm MS-flat frame work (a) 100 amps Fixed duly tested from Govt approved Chemist				14 nos	1600.00	22,400.00
18.	Supply & Erection 9 mtrs 145 Kg WL with RCC pole including earth work etc, complete as per Standard				10 nos	6583.00	65,830.00
	Details Continued in M.B					Total	44,98,096.00
	P.No -					Add RRIDL charges 10%	4,49,809.60
						Add Labour Cess 1%	44,980.96
	Certificated 1. work done Satisfactorily					Grand Total	49,92,886.56